

PROJECT STATUS REPORT

PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
04 29 2024	FAC20044 - CCB Seismic Repair	Jason Bartschi – Paulsen Construction

STATUS SUMMARY

Phase 7 work is ongoing at the east entrance, and offices furniture and carpet cleaning completed this week. Phase 8 work continues with plaster repair work. Signage has been added to assist the public and occupants with the exits located at the north and south doorways, and around the construction areas.

PROJECT OVERVIEW

TASK	% DONE	DUE DATE	NOTES
Phase 7 Paint	99%	5/3/24	Hallway wrapping up today
Phase 8 Plaster	50%	5/16/24	
Phase 8 Paint	5%	5/16/24	
Project Completion	79%	8/20/24	

PHASE PROGRESS

PHASE	START DATE	END DATE	ON TRACK?	NOTES
Phase 7	February 26, 2024	May 7, 2024	YES	
Phase 8	March 27, 2024	June 4, 2024	YES	
Phase 9	May 6, 2024	July 15, 2024	YES	

ACTION ITEMS

TASK	UPDATE
Phase 7 Punch walk (Hallway)	5/6/24 @ 2:30 PM
Phase 8 Punch Walk (offices)	5/16/24 @ TBD

UPCOMING WORK

Phase 7 has minor finish work occurring in the hallway. Phase 8 plaster repairs continued this week, paint will start once areas are cured. North and South doors can be used for exit. Phase 9 to start Monday.

Upcoming work has the potential to cause dust and noise. PPE required in work areas. Anyone entering the construction zone should have a hard hat, safety glasses and high visibility vest at minimum. All construction workers have been badged and will be identified by green vests.

Watch for updates via email @ CCB.Repairs@slcgov.com