

PROJECT STATUS REPORT

PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
08 21 2023	FAC20044 - CCB Seismic Repair	Jason Bartschi – Paulsen Construction

STATUS SUMMARY

Plaster stabilization in phase 1 has started and is moving along well. Crack repair also started this week. PPE required in work areas. Anyone entering the construction zone should have a hard hat, safety glasses and high visibility vest at minimum. All construction workers have been badged and will be identified by green vests.

PROJECT OVERVIEW

TASK	% DONE	DUE DATE	NOTES
Phase 1 Plaster Stabilization	38%	8/31/23	Offices and Chamber Ongoing, stairs starting next week.
Phase 1 Plaster Repair	10%	9/25/23	
Paint Prep	15%	9/21/24	
Project Completion	9%	10/14/24	On Schedule

PHASE PROGRESS

PHASE	START DATE	END DATE	ON TRACK?	NOTES
Phase 1	July 25, 2023	October 12, 2023	YES	Current work area
Phase 2	August 28, 2023	November 2, 2023	YES	Area walked with movers 8/10
Phase 3	October 19, 2023	December 22, 2023	YES	Walking with mover Sept 26

ACTION ITEMS

TASK	DATE
Website Creation by City Engineering	In Process
Level 3 Restrooms Closed	8/30

UPCOMING WORK

Scaffolding has been set up in the west staircase, there is no access though this area, please use elevators or emergency stairs. Work on phase 2 will start 8/28 and will close off Level 5 to the public. Phase 3 walk is set up with stakeholders for Sept. 26, 8 AM. Restrooms on Level 3 will close next week. Signs will be posted. Upcoming work has the potential to cause dust and noise. HEPA filtration will be used in the work areas, and noise will be limited to drilling and some grinding within the work area.

Watch for updates via email @ CCB.Repairs@slcgov.com