

# PROJECT STATUS REPORT

## PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
04 015 2024	FAC20044 - CCB Seismic Repair	Jason Bartschi – Paulsen Construction

## STATUS SUMMARY

Phase 7 work is ongoing in the office area and at the east entrance, furniture started moving back in this week. Phase 8 work continues with plaster evaluation and plaster repair work. Signage has been added to assist the public and occupants with the exits located at the north and south doorways, and around the construction areas.

## PROJECT OVERVIEW

TASK	% DONE	DUE DATE	NOTES
Phase 7 Plaster Repair	5%	4/26/24	Hallway
Phase 7 Paint	5%	5/2/24	Hallway
Phase 8 Plaster Repair	5%	5/2/24	
Project Completion	75%	8/20/24	

## PHASE PROGRESS

PHASE	START DATE	END DATE	ON TRACK?	NOTES
Phase 7	February 26, 2024	May 7, 2024	YES	
Phase 8	March 27, 2024	June 4, 2024	YES	
Phase 9	May 6, 2024	July 15, 2024	YES	

## ACTION ITEMS

TASK	UPDATE
Phase 7 Punch walk (Hallway)	5/6/24 @ 2:30 PM
Phase 8 Punch Walk (offices)	5/16/24 @ TBD

## UPCOMING WORK

Phase 7 furniture is moving back into office spaces and work will start in the hallway next week. Phase 8 plaster repairs continued this week, paint will start once areas are cured. North and South doors can be used for exit.

Upcoming work has the potential to cause dust and noise. PPE required in work areas. Anyone entering the construction zone should have a hard hat, safety glasses and high visibility vest at minimum. All construction workers have been badged and will be identified by green vests.

Watch for updates via email @ [CCB.Repairs@slcgov.com](mailto:CCB.Repairs@slcgov.com)