



# PROJECT STATUS REPORT



## PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
08 26 2024	FAC20044 - CCB Seismic Repair	Jason Bartschi – Paulsen Construction

## STATUS SUMMARY

All work in Phases 1-10 have been completed. All furniture and occupants are back in place. 2 punch list items are still open and will be addressed next week.

## PROJECT OVERVIEW

TASK	% DONE	DUE DATE	NOTES
Phase 9 Paint Hallway	100%	8/23/24	
Phase 10 Paint Hallway	100%	8/23/24	
Project Completion	100%	8/20/24	
Additional Cracking	100%	8/29/2024	

## PHASE PROGRESS

PHASE	START DATE	END DATE	ON TRACK?	NOTES
Additional Cracking	August 20, 2024	August 29, 2024	YES	

## ACTION ITEMS

TASK	UPDATE
Final Punch Walk	9/9/2024 @ 2:30 PM
Phase 2 & 3 Warranty Walk	December 2024

## UPCOMING WORK

Thank you to all stakeholders in the building and our amazing project team. It has been Paulsen’s pleasure to work with you and restore this beautiful building to its former glory!

Watch for updates via email @ [CCB.Repairs@slcgov.com](mailto:CCB.Repairs@slcgov.com)